

PARTY/
DCC PLAN 0017/17
COMP. REC. 17/10/18

APPENDIX E

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

16301-R03-B

27 June 2017

PARTX/
DCC PLAN 0017/17
COMP. REC. 17/10/18

New Children's Hospital

Noise and vibration monitoring plan

55 Chesham Road, London EC1M 6HU
18 St. Giles Street, Manchester M1 2PH
2 Walker Street, Edinburgh EH1 1LA
47 Colindale Avenue, Birmingham B7 1UP

T: +44 (0)20 7579 3700
T: +44 (0)161 271 2000
T: +44 (0)131 435 2000
T: +44 (0)121 417 5000

post@sandybrown.com
www.sandybrown.com

Sandy Brown Associates LLP
Registered in England No. 1015991

Registered Office: 55 Chesham Road, London EC1M 6HU

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Version	Date	Comments	Author	Reviewer
A	27 Jun 17		Daryl Prasad	Jason Swan
B	27 Jun 17	Updated with BAM comments	Daryl Prasad	Jason Swan

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Contents

- 1 Introduction 4
- 2 Specification 5
- 3 Instrumentation and monitoring plan 8
- Appendix A 20
 - Proposed monitoring locations 20

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

1 Introduction

Sandy Brown Associates LLP (Sandy Brown) has been commissioned by BAM Contractors to develop a Noise and Vibration Monitoring Plan (NVMP) as part of the main contract works for the New Children's Hospital (NCH) project. The proposed site is to be located within an area of the existing St James Hospital in Dublin.

Guidance for the noise and vibration monitoring is set out in the Main Contract *Structural specification: Conditions surveys, monitoring and instrumentation* NPH-C-OCSC-CD-SP-2028-007 dated 2 June 2017. The specification calls for BAM Contractors to appoint a Surveying, Instrumentation and Monitoring Subcontractor (SIMS) to develop the noise and vibration monitoring plan.

It should be noted that the specification also covers movement which is beyond our expertise and we assume this portion of the works will be undertaken by a separate subcontractor.

This document outlines the noise and vibration specification requirements, monitoring criteria, technical details of the proposed monitoring equipment and our relevant experience in this type of work.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

2 Specification

2.1 Equipment

The specification calls for a noise and vibration monitoring system capable of:

- Real-time monitoring
- Tablet and smart phone friendly: Android, iPhone, Google Chrome, Internet Explorer, Firefox, Safari
- Real time alerts via SMS and email, including level exceedance, tamper detection and battery levels
- Website charting, download of raw data and audio/video playback of exceedances,
- Automatic online report generation
- Secure, long term data storage
- Powered by battery, mains power and/or solar-panel dependent on location
- Robust, weather resistant case (withstands heat, rain and extreme wind conditions)
- Sound level meter options
- Noise-source triangulation and display when multiple devices are used in concert
- Local data storage for areas with possibly no or poor network signal.

The Noise Monitoring Terminals (NMT) need to be capable of:

- Logging of two concurrent periods, e.g. 15-minute & hourly
- Daily CIC automated calibrations
- E-mail alert on threshold exceedance
- E-mail alert on low battery and low memory
- Remote access to measured data, and
- Live display of noise levels.

Vibration monitoring stations should continually log vibration levels using the Peak Particle Velocity parameter (PPV, mm/s) in the X, Y and Z directions, in accordance with BS ISO 4866: 2010: *Mechanical vibration and shock - Vibration of fixed structures - Guidelines for the measurement of vibrations and evaluation of their effects on structures*.

It should be noted that noise triangulation is not strictly possible however the noise monitors can be synchronized by GPS to allow for a detailed analysis of the measured signals. Multiple markers can be assigned to allow for post processing of the time history to detect the disturbing source from the sum of all other noises sources.

2.2 Criteria

2.2.1 Noise

The relevant noise limits included in the specification are reproduced in Table 1. These are assumed to be assessed at the nearest residential properties.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Table 1 Construction noise criteria at residential receiver

Period over which criteria applies	Noise impact criterion ($L_{Aeq,1hr}$)
Monday to Friday Day: 07:00 to 19:00	70 dB
Evening: 19:00 to 22:00	60 dB*
Night: 22:00 to 07:00	The higher of 45dB or the ambient level*
Saturday: Day: 08:00 to 14:00 (work outside these hours no higher than 45 dB or ambient noise level)	65 dB
Sundays and Bank Holidays*: Day: 08:00 to 14:00	60 dB*

Note * Construction activity at these times, other than that required for emergency works, will require the explicit permission of the relevant local authority.

In addition, an internal noise limit of 45dB $L_{Aeq,1hr}$ will be required for construction noise intrusion in all hospital and clinical buildings.

2.2.2 Vibration

The construction vibration limits, at the nearest sensitive and residential receivers, are taken from DIN 4150-3:1992 *Structural vibration – the effects of vibration on structures*. The criteria is assumed to be Line 3 from DIN 4150 and are reproduced in Table 2.

Table 2 Construction vibration criteria at sensitive and residential receiver

Allowable vibration (in terms of peak particle velocity) at the closest part of sensitive property to the source of vibration, at a frequency of:		
Less than 10 Hz	10 to 50 Hz	50 – 100 Hz
3 mm/s	3-8 mm/s	8-10 mm/s

In addition to above construction vibration limits are also provided for the nearby clinical buildings. These are specified in weighted acceleration although the weighting is undefined. The criteria appears to be derived from BS 6472:1992 *Evaluation of human exposure to vibration in buildings (1 Hz to 80 Hz)* and would correspond to the base curve for building vibration in the z-axis.

The acceleration criteria is reproduced in Table 3 below. We have also included the BS 6472:1992 curve number and the corresponding values for z-axis building vibration in PPV.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Table 3 Construction vibration criteria for clinical buildings

Location	BS 6472 curve	Frequency weighted acceleration	PPV
Operating theatres, precision laboratories, audiometric testing booths	1	0.005 m/s ²	0.141 mm/s
Wards	2	0.01 m/s ²	0.242 mm/s
General Laboratories, treatment areas	4	0.02 m/s ²	0.484 mm/s
Offices, Consulting Rooms	8	0.04 m/s ²	0.968 mm/s

Criteria to protect underground structures has been set as per BS 5228-2:2009 *Code of practice for noise and vibration control on construction and open sites –Part 2: Vibration*.

This recommends vibration limits as:

- Maximum P.P.V for intermittent or transient vibrations – 10 mm/s, and
- Maximum P.P.V for continuous vibrations – 5 mm/s.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

3 Instrumentation and monitoring plan

The nearest sensitive receivers will be the:

- surrounding residents, and
- the St James Hospital (SJH).

Below details the proposed equipment and monitoring methodology.

3.1 Baseline monitoring

Baseline monitoring has been undertaken as part of the enabling works.

Noise levels from road traffic on Brookfield/South Circular Road is already high and in some instances was exceeding the noise limits. Noise limits were increased to $L_{Aeq,1hr}$ 73 dB to avoid false alerts.

Baseline noise and vibration was also undertaken within the existing SJH. These are detailed in our report 16301-R02-A *National Paediatric Hospital - St James Hospital baseline monitoring* dated 27 January 2017. Depending on location both the noise and vibration criteria were exceeded on a regular basis from internal activities. Higher noise and vibration limits were recommended to avoid alerts from internal activities.

Given the high levels of internal noise within the SJH it may be more appropriate to locate the noise monitors outside. This needs to be agreed with the Engineer.

It is recommended that the baseline levels from the monitors are reviewed and limits adjusted where appropriate.

3.2 Installation

The monitoring equipment will be installed by suitably qualified personal.

All of the components will be checked in the laboratory, tested and preconfigured prior to arrival to site.

All signal cables will be checked onsite. Power and batteries will be checked on installation. Communications will also be checked.

Vibration transducers will be fixed in accordance with BS ISO 5348:1998 *Mechanical vibration and shock. Mechanical mounting of accelerometers*.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

3.3 Commissioning

All of the monitoring equipment will be appropriately commissioned. This will include:

- a check of the calibration by a hand held calibrator/exciter (where the transducers allow)
- verification of channel numbering and labelling
- verification of the alarm triggering process, and
- verification of remote access for data retrieval.

3.4 Calibration

All instrumentation will be appropriately calibrated in an accredited facility prior to installation. The equipment will be ensured to be within its valid calibration period during the course of the monitoring.

Should the equipment need to be sent off for calibration throughout the course of the monitoring it would be swapped with a suitable replacement. This will need to be agreed, however it is envisaged this will take place outside of construction hours. This should therefore not impact on the vibration monitoring from construction activities.

3.5 Monitoring locations

We have proposed monitoring locations based on the various phases of the works. The monitoring locations have been proposed to:

- protect nearby residences
- protect nearby hospital.

The monitoring locations within the St James Hospital are assumed to be in similar locations as for the enabling works.

The proposed monitoring locations are shown on the marked-up drawing in Appendix A.

3.6 Proposed equipment

3.6.1 Noise

Noise monitoring will be undertaken with 01dB Cube sound level meters as shown in Figure 1.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration




Figure 1 01dB Cube

The meters will be housed in a weatherproof environmental case and be used with an external outdoor microphone kit (as shown in Figure 2). The units can be powered from batteries or solar panels although it is envisaged mains power will be made available at each of the monitoring stations.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration



Figure 2 Outdoor microphone kit

The meters feature an automatic calibration feature. When the meter detects a stable calibration level, it automatically starts the calibration procedure. At the end of this procedure, the instrument indicates the new calculated sensitivity and prompts the user for validation, repeat or rejection of the calibration. Information provided is stored and added up to the historical data of the instrument.

The meters have built-in charge injection calibration to check the entire measurement chain including the microphone. The tests are multi-frequency set at 1000, 2000, 4000 Hz with two additional user-defined frequencies.

General specifications are as follows:

- IEC-61672 Class-1
- PRE22 preamplifier
- Gras 40CD microphone
- Integrated Wi-Fi/3G modem for remote operation and automatic data retrieval
- Integrated GPS antenna for precise localisation and synchronisation
- Internal battery with operating time of 60 hours (Duo) or 24 hours (Cube)
- SD card of up to 128 GB
- Capable of measuring a multitude of parameters including: L_{eq} , L_p , 1/1 or 1/3 octave spectrum, Fast/Slow time weightings.
- Indicators may be measured and stored on the basis of an integration period (IP) of 20 ms (minimum) to 3600 s (maximum) in 5 ms steps.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

3.6.2 Vibration

External

External vibration monitoring will be undertaken using 01dB Orion vibration monitor as shown in Figure 3.

The Orion has an integrated tri-axial accelerometer and undertakes real-time integration to simultaneously measure acceleration and velocity. As well as the three internal vibration channels it can also accept 3 external vibration channels to allow for connection of different transducers.

It includes five integrated standards and includes the appropriate frequency weightings for DIN 4150-3 and BS 5228.

The Orion can be mounted horizontally or vertically and includes an integrated spirit level for easy leveling.

PPV will be sampled at 1 second intervals with peak frequency detection at 5 second intervals.

Orion's specifications are as follows:

- Sensitivity 500 mV/g
- Noise floor 25 μ g
- Strong casing waterproof to IP65
- Robust connectors
- Internal battery life of 30 hours
- 3G modem
- Wi-Fi access point
- Ethernet
- GPS

SANDY BROWN

Consultants in Acoustics, Noise & Vibration




Figure 3 01dB Orion

3.6.3 Monitoring server

Remote monitoring is undertaken by remote server operating dBSurv. dBSurv allows for the management of all alarms of the noise and vibration monitoring system. It also enables the transfer of information relevant for decision making, e-mails, phone calls, SMS to the relevant person(s). dBSurv also sends the data to the WebMonitoring interface (described in the Section 3.6.5).

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Figure 4 dBSurv screenshot

The screenshot displays the dBSurv software interface. At the top, the title 'dBSurv' is visible. Below it, a section titled 'Etat de chacune des stations déclarées' contains a table with columns: No, Date, Poste, Type, and N° AL. The table lists five stations with their respective dates, post names (Acoustique1, Acoustique2, Vibration1, Vibration2, Vibration3), and status (D'brig OK). To the right of this table is a circular graphic with a white center and a dark outer ring. Below the station status table is a section titled 'Historique des toutes les alarmes' with a similar table structure. This table lists various alarm events, including 'Vibration2', 'vibration 2', 'Vibration3', 'Acoustique2', and 'Fin Alarme', with their corresponding dates and times. To the right of the alarm history table are several control buttons: 'RAZ', 'Alimentation:', 'Configuration station', and 'Configuration utilisateur'.

dB Surv provides predefined alarms both on levels as well as the condition of the operating system, for example:

- exceedances of the trigger thresholds
- electrical power supply failure
- battery level, and
- status of the network connection between the central computer and each station.

If an alarm is triggered then it will be configured to:

- code the trigger in the measurement file that allows displaying them on time histories and
- send SMS and e-mails to one or several recipients.

The server is equipped with a UPS to ensure operation in the event of a power failure. Alarms will also be issued if there are any faults detected in the system.

Similar monitoring systems as proposed have been successfully been used on many projects, including the Louvre and British Museum which was to protect artefacts from construction vibration.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

3.6.4 Alerts

Trigger values for alerts have been defined in the specification as green, amber and red value as follows:

Table 4 Alert trigger values

	Green	Amber	Red
Noise	50% of maximum	75% of maximum	Maximum noise limit
Vibration	50% of maximum within frequency range	75% of maximum within frequency range	Maximum vibration limit

The trigger values for noise will need to be agreed as they are unclear. 50 % by value (ie 35 dB from 70 dB) would be far too low and result in numerous un-necessary alerts. 50% by sound pressure would be a 3 dB reduction ie 67 dB which would be considered too close to the maximum value. We would recommend an amber alert be set to -5 dB of the maximum noise limit.

The green alert could be set to -10dB of the maximum noise criteria, however experience would say this would result in a large number of alerts that are 'OK to proceed'. Consideration should be given to whether or not the green alerts are practical.

Should the trigger thresholds be reached then the system will issue alerts (SMS and/or email) to predefined persons.

An example of the alert sent by dBSurv, via SMS, would be as follows:

Alarm: Amber threshold

Network: NCH

Station: St James Hospital

Point: V2 Vertical

Line: OK

Power: Mains

System: OK

Frame date: 26/09/2017 11:39:13

This will detail the type of alarm, the location and which transducer triggered the alarm. It will also indicate the status of the system.

Line OK means that the network communication is working. Power Mains means that the system is correctly powered and System OK means that the network system is working.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

3.6.5 Web monitoring

Web monitoring will be provided by the O1dB WebMonitoring. WebMonitoring is a customizable website which will display of measurement data, real-time alarms, and periodic system checks.

Real-time readings will be displayed on a Google Map image including colour coding to represent the green, amber and red triggers (see Figure 5) in real time. It also indicates the number of alarms registered since the latest acknowledgment.

When alarms are acknowledged, comments will be added by the contractor for each alarm to as to the reason of the exceedance. The alarm is recorded in the database. Any comments entered will be reproduced in the reports available for each measurement point. Red triggers will stay highlighted until cleared.




Figure 5 WebMonitoring levels and colour coded triggers

Data from the monitoring stations are stored locally in 1 second intervals and which is uploaded to the monitoring servers at predefined intervals. The server then processes the measured 1 second data into predefined intervals. An example showing both 15 minute and 1 hour intervals is shown in Figure 6.

It is also capable of presenting the triggers for each of the predefined periods (eg 1 hour) as a heat map which is also shown in Figure 7. This shows an overview of the alert status over the monitoring period.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Realtime 1 second interval data may be viewed from each instrument. This data is 'streamed' directly from the instrument. An example of this is shown in Figure 7.




Figure 6 WebMonitoring 1hr and 15 min intervals and heat map

Data collected by the monitoring stations is transferred to the O1dB data-hosting center on a periodic basis. It is stored and backed-up in order to maintain its integrity. Raw data is remotely accessible by FTP.

The website has admin control to allow different users access to different portions of the website as required.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration




Figure 7 Real-time 1s time history

3.6.6 Site requirements

Liaison with site engineer will be required to determine specific locations for the monitoring equipment and cable routing. Mains power and access to the LAN may be required inside the St James Hospital.

Instructions will be provided to the hospital on how to move the monitors, if required for clinical reasons. We would request a log be kept of such activities so they can be accounted for within the monitoring reports.

3.6.7 Redundancy

Generally, in our experience, the monitoring systems are rather robust. In the event of a fault the equipment will be replaced as per the specification.

3.6.8 Power

All of the monitoring equipment will have battery back up to ensure operation in the event of a power failure. The monitoring server will also be equipped with an Uninterruptable Power Supply (UPS).

3.6.9 Reporting

Monitoring reports can be automatically generated from the WebMonitoring website. The reports will contain:

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

- identification of date and location
- graphical time histories of the logged data
- a definition of measuring instrumentation chain, including serial numbers of transducers and all other components
- comments on any significant events, and
- any other information that may be of importance to the data recorded.

The results of the monitoring will be reviewed as per the monitoring specification. Upon review we will prepare a report to either:

- outline the system is working as normal and the works are lower than the amber trigger levels or
- outline the exceedances, the reason for the exceedance and any remedial or mitigations measures implemented.


The reports will also contain a summary of any noise and vibration complaints received, the cause and any remedial action taken.

SANDY BROWN

Consultants in Acoustics, Noise & Vibration

Appendix A

Proposed monitoring locations



- NVX** Noise and vibration monitoring position
- NX** Noise monitoring position
- VX** Vibration monitoring position

SANDY BROWN
Consultants in Acoustics, Noise & Vibration

DCC PLAN 0017/17
COMP. REC. 17/10/18

NOTES
THIS DRAWING IS ISSUED FOR SUBMISSION PURPOSES. HOARDING SIGNIFICATION IS BASED ON THE CURRENT CONTRACT. HOARDING SIGNIFICATION IS SUBJECT TO THE CONTRACTOR'S FINAL HOARDING LAYOUT TO BE SUBMITTED TO THE LOCAL AUTHORITY FOR APPROVAL. REFER TO THE SIGNIFICATION DRAWING FOR DESCRIPTION OF HOARDING TYPES.
LOCAL HOARDING SIGNIFICATION WILL BE PROVIDED BY THE CONTRACTOR TO FACILITATE LOCALITY AND VISIBILITY OF THE CONSTRUCTION SITE.
HOARDING SIGNIFICATION PROVIDED AS PER DRAWING FOR INFORMATION PURPOSES.

GENERAL NOTES
1. ALL DIMENSIONS IN THIS DRAWING ARE IN METRES UNLESS OTHERWISE STATED.
2. ALL DIMENSIONS TO BE CHECKED ON SITE.
3. IN THE EVENT OF ANY DISCREPANCIES BETWEEN THIS DRAWING AND ANY OTHER DRAWING, THIS DRAWING SHALL PREVAIL.
4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.

HOARDING LEGEND
 - - - - - TYPE 1 HOARDING 2.4M HIGH
 - - - - - TYPE 2 HOARDING 2.4M HIGH
 - - - - - TYPE 3 HOARDING 2.4M HIGH
 - - - - - TYPE 4 HOARDING 2.4M HIGH
 - - - - - TYPE 5 HOARDING 2.4M HIGH
 - - - - - TYPE 6 HOARDING 2.4M HIGH
 - - - - - TYPE 7 HOARDING 2.4M HIGH
 - - - - - TYPE 8 HOARDING 2.4M HIGH
 - - - - - TYPE 9 HOARDING 2.4M HIGH
 - - - - - TYPE 10 HOARDING 2.4M HIGH
 - - - - - TYPE 11 HOARDING 2.4M HIGH
 - - - - - TYPE 12 HOARDING 2.4M HIGH
 - - - - - TYPE 13 HOARDING 2.4M HIGH
 - - - - - TYPE 14 HOARDING 2.4M HIGH
 - - - - - TYPE 15 HOARDING 2.4M HIGH
 - - - - - TYPE 16 HOARDING 2.4M HIGH
 - - - - - TYPE 17 HOARDING 2.4M HIGH
 - - - - - TYPE 18 HOARDING 2.4M HIGH
 - - - - - TYPE 19 HOARDING 2.4M HIGH
 - - - - - TYPE 20 HOARDING 2.4M HIGH
 - - - - - TYPE 21 HOARDING 2.4M HIGH
 - - - - - TYPE 22 HOARDING 2.4M HIGH
 - - - - - TYPE 23 HOARDING 2.4M HIGH
 - - - - - TYPE 24 HOARDING 2.4M HIGH
 - - - - - TYPE 25 HOARDING 2.4M HIGH
 - - - - - TYPE 26 HOARDING 2.4M HIGH
 - - - - - TYPE 27 HOARDING 2.4M HIGH
 - - - - - TYPE 28 HOARDING 2.4M HIGH
 - - - - - TYPE 29 HOARDING 2.4M HIGH
 - - - - - TYPE 30 HOARDING 2.4M HIGH
 - - - - - TYPE 31 HOARDING 2.4M HIGH
 - - - - - TYPE 32 HOARDING 2.4M HIGH
 - - - - - TYPE 33 HOARDING 2.4M HIGH
 - - - - - TYPE 34 HOARDING 2.4M HIGH
 - - - - - TYPE 35 HOARDING 2.4M HIGH
 - - - - - TYPE 36 HOARDING 2.4M HIGH
 - - - - - TYPE 37 HOARDING 2.4M HIGH
 - - - - - TYPE 38 HOARDING 2.4M HIGH
 - - - - - TYPE 39 HOARDING 2.4M HIGH
 - - - - - TYPE 40 HOARDING 2.4M HIGH
 - - - - - TYPE 41 HOARDING 2.4M HIGH
 - - - - - TYPE 42 HOARDING 2.4M HIGH
 - - - - - TYPE 43 HOARDING 2.4M HIGH
 - - - - - TYPE 44 HOARDING 2.4M HIGH
 - - - - - TYPE 45 HOARDING 2.4M HIGH
 - - - - - TYPE 46 HOARDING 2.4M HIGH
 - - - - - TYPE 47 HOARDING 2.4M HIGH
 - - - - - TYPE 48 HOARDING 2.4M HIGH
 - - - - - TYPE 49 HOARDING 2.4M HIGH
 - - - - - TYPE 50 HOARDING 2.4M HIGH
 - - - - - TYPE 51 HOARDING 2.4M HIGH
 - - - - - TYPE 52 HOARDING 2.4M HIGH
 - - - - - TYPE 53 HOARDING 2.4M HIGH
 - - - - - TYPE 54 HOARDING 2.4M HIGH
 - - - - - TYPE 55 HOARDING 2.4M HIGH
 - - - - - TYPE 56 HOARDING 2.4M HIGH
 - - - - - TYPE 57 HOARDING 2.4M HIGH
 - - - - - TYPE 58 HOARDING 2.4M HIGH
 - - - - - TYPE 59 HOARDING 2.4M HIGH
 - - - - - TYPE 60 HOARDING 2.4M HIGH
 - - - - - TYPE 61 HOARDING 2.4M HIGH
 - - - - - TYPE 62 HOARDING 2.4M HIGH
 - - - - - TYPE 63 HOARDING 2.4M HIGH
 - - - - - TYPE 64 HOARDING 2.4M HIGH
 - - - - - TYPE 65 HOARDING 2.4M HIGH
 - - - - - TYPE 66 HOARDING 2.4M HIGH
 - - - - - TYPE 67 HOARDING 2.4M HIGH
 - - - - - TYPE 68 HOARDING 2.4M HIGH
 - - - - - TYPE 69 HOARDING 2.4M HIGH
 - - - - - TYPE 70 HOARDING 2.4M HIGH
 - - - - - TYPE 71 HOARDING 2.4M HIGH
 - - - - - TYPE 72 HOARDING 2.4M HIGH
 - - - - - TYPE 73 HOARDING 2.4M HIGH
 - - - - - TYPE 74 HOARDING 2.4M HIGH
 - - - - - TYPE 75 HOARDING 2.4M HIGH
 - - - - - TYPE 76 HOARDING 2.4M HIGH
 - - - - - TYPE 77 HOARDING 2.4M HIGH
 - - - - - TYPE 78 HOARDING 2.4M HIGH
 - - - - - TYPE 79 HOARDING 2.4M HIGH
 - - - - - TYPE 80 HOARDING 2.4M HIGH
 - - - - - TYPE 81 HOARDING 2.4M HIGH
 - - - - - TYPE 82 HOARDING 2.4M HIGH
 - - - - - TYPE 83 HOARDING 2.4M HIGH
 - - - - - TYPE 84 HOARDING 2.4M HIGH
 - - - - - TYPE 85 HOARDING 2.4M HIGH
 - - - - - TYPE 86 HOARDING 2.4M HIGH
 - - - - - TYPE 87 HOARDING 2.4M HIGH
 - - - - - TYPE 88 HOARDING 2.4M HIGH
 - - - - - TYPE 89 HOARDING 2.4M HIGH
 - - - - - TYPE 90 HOARDING 2.4M HIGH
 - - - - - TYPE 91 HOARDING 2.4M HIGH
 - - - - - TYPE 92 HOARDING 2.4M HIGH
 - - - - - TYPE 93 HOARDING 2.4M HIGH
 - - - - - TYPE 94 HOARDING 2.4M HIGH
 - - - - - TYPE 95 HOARDING 2.4M HIGH
 - - - - - TYPE 96 HOARDING 2.4M HIGH
 - - - - - TYPE 97 HOARDING 2.4M HIGH
 - - - - - TYPE 98 HOARDING 2.4M HIGH
 - - - - - TYPE 99 HOARDING 2.4M HIGH
 - - - - - TYPE 100 HOARDING 2.4M HIGH

GENERAL NOTES
 1. ALL DIMENSIONS IN THIS DRAWING ARE IN METRES UNLESS OTHERWISE STATED.
 2. ALL DIMENSIONS TO BE CHECKED ON SITE.
 3. IN THE EVENT OF ANY DISCREPANCIES BETWEEN THIS DRAWING AND ANY OTHER DRAWING, THIS DRAWING SHALL PREVAIL.
 4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.
 10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITY.

NCH
The New Children's Hospital
DESIGN BUILD EQUIP

BDP O'Connell Mahon Architects
3908
14511 15th Ave
Suite 100
Denver, CO 80202
Tel: (303) 491-8888
Fax: (303) 491-8889
www.bdp.com

National Paediatric Hospital Project
Enabling Works
3908
Site Hoarding and Site Signage
Plan
CONSTRUCTION
1:500
18/08/2018
NPH-OCMA-DR-XX-01-02-00