

Memo

Project: National Paediatric Hospital

Report Type: Summary of Dust Monitoring Results

Period of Monitoring: 2nd July 2018 – 7th August 2018

Introduction

The requirement for Dust Monitoring on site is laid out in the Project Environmental Impact Statement (EIS) that would have been submitted as part of the Planning Permission for the project. A number of monitoring points around the perimeter of the site are used to record dust levels. The location and number of dust monitors may vary throughout the project depending on activities on site.

Dust Monitoring.

The monitors are examined monthly and the levels of dust recorded are compared to a dust limit of 350mg/m²/day set out in the Project EIS. The monitoring points are monitored on a 'trigger level' basis - so if a predetermined level of dust is exceeded the Main Contractor shall review work processes and modify as required to reduce the level of dust generated.

Number of Monitors on Site during Monitoring Period:

Eleven.

Location of Monitors:

The location of dust monitoring points for June 2018 (D1, D2, etc.) can be seen in Figure 1. Previous dust monitor locations for the period September 2017 to April 2018 and April 2017 to August 2017 and are shown in Figures 2 and 3 respectively for reference.

Observations:

The dust monitoring period for March extends from 2nd July 2018 – 7th August 2018. (Results for June included testing up to and including 2nd July, meaning all working days on site have been captured in the dust monitoring results)

Over this period, all monitors were tested on a monthly basis i.e. once.

Works on site during this monitoring period include, but are not limited to:

- Construction and fitout of the utility tunnel, construction of diversion road near O'Reilly Avenue
- Excavation of materials and construction of basement slab at the hospital entrance.
- Piling, pile cropping and anchoring near Cameron Square.
- Pile anchoring and piling near South Circular Road.
- Excavation of materials from site and pile cropping near mount brown.

Overall, all 11 dust monitors on site showed levels of dust equal to or lower than the levels specified in the Project EIS, 350mg/m²/day.

Memo

Dust Monitoring Point D11 recorded the highest reading of the 11 dust monitors and is located near Cameron Square. The dust deposition rate was approximately 80% of the limit specified in the Project EIS. During this monitoring period, there were construction and piling works ongoing in this area which may have resulted in this higher reading.

Memo



Figure 1. Location of Dust monitors on site (May 2018).

Memo



Figure 2. Location of Dust monitors on site (September 2017 – April 2018).

Memo



Figure 3. Previous location of Dust monitors on site (April 2017 to August 2017).